

July 2021

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
				1	2	3
4	5	6	7	8	9	10
11	12	13	14	15	16	17
	Shutdown START, 0 days	Remove BBC and EPD, 2 days		Blowout Coils, 1 day	Remove East Poletip, 1 day	
	Open Shield Wall Plug, 1 day	NOVEC Cooling Unit Installation, 1	NOVEC Cooling Hookup to MCW,		Install E Scaffold, 1 day	
	Remove Ground Strap, 1 day				TPC /ITPC Maintenance START	
18	19	20	21	22	23	24
	Remove West Poletip, 1 day	Cooling Lines and Manifolds Installation, 10 days				
	Install West Scaffolding, 1 day	MTD Maintenance, 10 days				
		Remove West Partition and Test it	FST Cage Installation and Survey and Mockup, 5 days			
25	26	27	28	29	30	31
		FST Detector Assembly and Testin	Cooling Lines and Manifolds Installation, 10 days			
FST Cage Installation and Survey and Mockup, 5 days			Remove eTOF/TOF Modules, 5 days			

August 2021

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
1	2	3	4	5	6	7
FST Detector Installation in STAR, 10 days						
Cooling Lines and Manifolds Installation, 10 days						
Remove eTOF/TOF Modules, 5 days			Fix eTOF/TOF Modules, 10 days			
8	9	10	11	12	13	14
FST Detector Installation in STAR, 10 days						
Fix eTOF/TOF Modules, 10 days						
15	16	17	18	19	20	21
FST Detector Installation in STAR, 10 days		Testing FST Detectors, 5 days				
sTGCs Assembly Completed						
Fix eTOF/TOF Modules, 10 days			Reinstall eTOF/TOF Modules, 5 days			
22	23	24	25	26	27	28
Testing FST Detectors, 5 days		Comissioning FST, 5 days				
Reinstall eTOF/TOF Modules, 5 days						
29	30	31				
Comissioning FST, 5 days						
			Test and Install New Partitions, 2 days			

September 2021

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
			1	2	3	4
		Test and Install New Partitions, 2 days		Remove West Scaffolding, 1 day	Install West Poletip, 1 day	
5	6	7	8	9	10	11
		New Platform Installation, 5 days				
		Install n- Pentane Gas Panel and Lines, 7 days				
12	13	14	15	16	17	18
New Platform Installation, 5 days		Rail and Support Structure installation inside Poletip, 7 days				
Install n- Pentane Gas Panel and Lines, 7 days						
19	20	21	22	23	24	25
Rail and Support Structure installation inside Poletip, 7 days			sTGC Installation in Poletip and Survey, 5 days			
26	27	28	29	30		
sTGC Installation in Poletip and Survey, 5 days			Testing STSG, 5 days			

October 2021

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
					1	2
				Testing STSG, 5 days		
3	4	5	6	7	8	9
Testing STSG, 5 days				Comissioning STGC and Gas System, 5 days		
10	11	12	13	14	15	16
Comissioning STGC and Gas System, 5 days					Remove STSG Platform, 3 days	
17	18	19	20	21	22	23
Remove STSG Platform, 3 days			Global Interlock Testing, 5 days			
24	25	26	27	28	29	30
Global Interlock Testing, 5 days			Remove East Scaffolding, 1 day			
			Install East Poletip, 1 day			
			EEMC Maintenance, 5 days			
			TPC/iTPC Maintenance Complete			
31						
EEMC Maintenance, 5 days						

November 2021

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
	1	2	3	4	5	6
			Magnet Power Supply Testing and Heat Run, 3 days			
	Fill Magnet with Water (Low Flow)	Start Magnet Water (High Flow), 1				
	EEMC Maintenance, 5 days					
7	8	9	10	11	12	13
	Install EPD and Small BBC Tiles, 2 days		Install Shield Wall Plug, 1 day			
	TPC HV Test, 1 day					
	Start flow of Flammable Gases, 1 c					
	Commisioning with Cosmic Rays, 5 days					
14	15	16	17	18	19	20
Commisioning with Cosmic Rays, 5 days						
21	22	23	24	25	26	27
28	29	30				