

Task Name	v9.5	V9.6	Difference (calendar days)
Beam stop - Green light to start	17.11.25	01.07.26	226
ITK type-4 cables ready for installation	07.10.25	09.06.26	245
Itk type-3 cables ready for installation	27.01.26	09.04.26	72
ITK PP2 crates required	25.05.26	08.01.27	228
ITK polymoderator required	01.02.27	11.10.27	252
ITK detector required	13.07.28	18.06.29	340
Ready for ITK service to PP2 side A	01.09.27	10.04.28	222
Ready for ITK service to PP2 side C	19.11.27	31.07.28	255
ITK inserted	15.08.28	24.07.29	343
LAr services required	10.06.26	22.01.27	226
LAr Front End electronics required - Barrel A	05.01.27	13.09.27	251
Lar Front End electronics required - Barrel C	05.04.27	28.01.28	298
LAr Front End electronics required - EndCap A	04.08.27	15.05.28	285
LAr Front End electronics required - EndCap C	10.03.28	02.09.28	176