

**C-A ACCELERATOR SYSTEMS SAFETY REVIEW COMMITTEE
CHECK-OFF LIST**

Prepared by: D. Raparia/P. Cirnigliaro
 Approved by: [Signature]

Date: December 10, 2015
 Date: 12/11/2015

ASSRC Check-Off List for: **Review sPHENIX Solenoid Low Power Cold Test.**

| Checklist Item # | Initials | Title | Description of check-off list item |
|------------------|-------------|-------|---|
| CK-01 | K. Y. | LP | M. Gaffney to review sPHENIX low power test set up as SME for Pressure Safety. |
| CK-02 | K. Y. | LP | Ensure that the LESHC check list is complete. |
| CK-03 | [Signature] | LE | Barrier (isolate access to leads) from power supply to valve box to prevent personnel access during testing. |
| CK-04 | [Signature] | CE | Direct flow from vacuum reliefs and pressure relief on valve box away from personnel that may be on platform. |
| CK-05 | K. Y. | LP | Post the platform with a startle hazard posting. |
| CK-06 | [Signature] | CE | Pressure test cryogenic system field joints |
| CK-07 | [Signature] | ESH | Implement Enhanced Work Permit incorporating SMD Traveler |
| CK-08 | K. Y. | LP | Schedule an ASSRC/ESRC sPHENIX low power pretest walk down. |

LP - Liaison Engineer, K. Yip
 LE - Liaison Engineer, D. Phillips
 ESH - Safety Engineer, M. VanEssendelft
 CE - Cryogenics Engineer, Y. Than

Yip 1/14/16 }
 Roberto Than } contacted
 7165 } 1/14/16
 Dave P. 1/14/16
 Yip Call Dave Phillips
 and Roberto T.
 first